Route 141 Community Advisory Group

August 23, 2011







Justin Brooks, P.E. Senior Project Manager Fred Weber, Inc.

Office: 314-792-6931 jlbrooks@fredweberinc.com







Goals and Objectives

- Provide periodic updates on Route 141 project
- Obtain feedback concerning project
- Seek input on elements that can be incorporated into the project







Meeting Agenda

- Introductions
- Progress Update
- Project Schedule
 - Ladue Rd Closure
 - Next Rt 141 Traffic Switch
 - Next Olive Traffic Switch
 - All Routes Open to Traffic







MoDOT Route 141 Progress Update

- Right of Way Acquisition
- Ladue Interchange Update
- Olive Interchange Update
- Mainline Rt 141 Update







Right of Way Acquisition


- Old Woods Mill Park Office building has been demolished
- ROW acquisitions are complete!







Ladue Interchange Update



Bridges North of Ladue Rd











Bridges North of Ladue Rd









Ladue Rd & Rt 141 Looking South











Ladue Rd & Rt 141 Looking North









Ladue Looking West Toward Rt 141










Ladue Over Rt 141 Bridge Looking East









Ladue Over Rt 141 Bridge Looking West









Relocated Maryville Creek










Olive Interchange Update









Olive Bypass Looking South









Behind West MSE Wall at Olive









Looking North Towards Olive Bypass









Looking South Along Rt 141 at Olive









Looking South Along Rt 141









Fred Weber Schedule


- Ladue Rd Closure
- Next Rt 141 Traffic Switch
- Next Olive Traffic Switch
- All Routes Open to Traffic







Ladue Rd Closure




Ladue Rd Closure

- Currently scheduled for late September
- Reopen mid-October











Decomber 18, 2009

CRAIG E. ANDERSON
ENGINEER
E-2000158049

DATE PREPARED

DOUBLE STATE

DATE PRIEPARID

16 - DE C - 2 O O

ROUTE STATE

141 MO

DISTRICT SHEET NO

6 COUNTY

ST. LOUIS

JOB NO.

JOB NO.

JOBNO.

CONTRACT ID.

PROJECT NO.

BRIDGE NO.

BRIDGE NO.

DESCRIPTION

ION DATE DE

OCMISSION

OT

105 WEST CAPITOL

MEFERSON CITY, NO 65102

JACOBS

ACCOBS ENGINEERING GROLP
STLOUGH GRIT SECRECATE
STRONG BY ALTHOUGH AN AUTHORITY CONTO




Rt 141 Traffic Switch

- Currently scheduled for mid-October
- Rt 141 traffic will travel on new pavement up to temporary Parkway Intersection
- Ladue ramps & Ladue pavement east of Rt 141 will be open









Next Olive Traffic Switch

- Currently scheduled for mid-November
- Olive traffic will travel on new bridge
- FWI will remove bypass & complete Rt
 141 paving under new Olive bridge







All Routes Open to Traffic

- Project Team is still working towards July 1st, 2012 Milestone
- Fall/Winter weather will be key factor







Questions?







Helen says "Thanks for Coming!"







