Form C-104 Rev. 10/07

CONSTRUCTION VALUE ENGINEERING CHANGE PROPOSAL MISSOURI DEPARTMENT OF TRANSPORTATION

			Date 6/5/08
Contract ID	071221-701		Job NoJ7P0769 & J7O2146
County Bar	ry	Route 60	Original Bid Cost\$7,236,141.72
Contractor	APAC-Missouri, Inc.		By David Wilkins
Designed By	APAC-Missouri, Inc.		Phone 417-868-6700
VECE	08-68		•

1. Description of existing requirements and proposed change(s). Advantages/Disadvantages

The original design on the above referenced project calls for crown to be placed in the roadway from approximate Sta. 7+50 to 27+50 in both the EBL and WBL. The crown in the roadway is to allow for traffic to transition onto the bridges which also have crown. By placing crown in the roadway and draining water to the Type A Barrier, drainage structures were designed through this area to remove water from the median. We are proposing to build the new widening (WBL) with 2% cross slope draining away from the Type A barrier through the above referenced stations. We would transition from a 2% cross slope back to crown to match the new bridge. The plans currently call for a 2% cross slope change in 150', so essentially, 150' before the bridges we would have to transition both lanes back to crown. We would like to work with MoDOT to establish the exact transition points. The WBL is new pavement, so it could be graded to allow for the slope changes. The existing EBL would have to be wedged with asphalt to shift crown. We are proposing to wedge with BP-3 (at the contract unit price), which is already set up in the contract for wedging. No quantity was added for wedging the existing road to move crown since the quantity is not able to be determined with the current information. Quantity could be determined after transitions lengths and existing slope is established.

By building the lanes in the above proposal, we would eliminate the need for drainage structures 1-1C through 1-10C and 2-4C through 2-6C (See attached 2B sheets for deleted quantities). Eliminating drainage structures 2-4C through 2-6C will result in an under-run of 175 SY of pavement since the existing roadway where the structures are set to be placed in will not be disturbed. Please note that this 175 SY of pavement was added through an addendum, yet the square yards of base rock was not increased. Therefore, the quantity of base rock was not reduced since it was never added.

Note: No engineering fees were included in the above proposal. We are requesting that if any engineering is required, MoDOT perform the engineering at no cost to APAC-Missouri, Inc or this proposal.

The first advantage is there will be less drop inlets and pipe to maintain for MoDOT maintenance.

The second advantage is the change in cross slope will serve the same purpose as the drop inlets at a lower cost to the taxpayers.

APAC-Missouri, Inc. does not foresee any disadvantages to the above proposal.

The estimated net savings is \$50,588.95. See attached quantity summary and detailed 2B sheets. One new item will have to be created to buy back Type C DI's that have already been made.

2.	Estimate of reduction in	construction costs.
3.	Prediction of any effects maintenance and operate	s the proposed change(s) will have on other department costs, such as tions.
	APAC-Missouri, Inc. fo	resees no additional costs for MODOT.
4.	Anticipated date for sub Specifications.	omittal of detailed change(s) of items required by Section 104.6 of the
		Detailed breakdown is attached
		(date)
		(date)
5.	Deadline for issuing a ch completion time or deliv	ange order to obtain maximum cost reduction, noting the effect of contract ery schedule.
	June 23, 2008	No change to completion date or schedule.
	(date)	(effect)
5.	Dates of any previous or	concurrent submission of the same proposal.
		N/A
		(date and/or dates)
٨d٥	litional Comments:	
	du po	
	** Pa	ortion Below This Line To Be Filled Out by MoDOT **

Value Engineering Proposal. dot

Comments: I think to	would support underrunning them DI's as	on the DI's 6/w sta's and modifying cross stage
IN WEL TO GRAIL ALF	in parener (NOPIN), Field conclining and	Francista 111
be reviewed prior	trans approval / dollars calculation del	1. Le . 11 . 11
Submitted save 50	589. However This number does not incl	and the second second
Wedsing would substant	inly reduce the savings. I don't think the to MoDOT or Rte 60, because there are b	elimination of the storm
sewer is an action across	roadway, less crosive energy Q E.O. P., atc.	enetits to havily Them less
water araining		7-21-08
	Submitted By Resident Engineer	Date
Comments:		
Iconcup		
Approval Recommended Rejection Recommended	Booky Balt District Engineer	7-29-08 Date
Recommended		
Comments:		
CONCRD DBS16N	THE APPROVACE SUBJECT TO F	IVAL DETAIL
Approval	David D. acomes 1582	B-18-08
Rejection	State Construction and Materials Engineer	Date

Distribution:

Resident Engineer, Project Manager, District Operations Engineer, State Construction and Materials Engineer *Value Engineering Administrator - *MoDOT, P.O. Box 270, Jefferson City, MO 65102

RT. 60 BARRY VE SUMMARY SHEET Original Contract

		!		
\$1,452,460.02	Total	⊢		
\$37.40 \$1,071,173.40	\$37.40	28641 SQYD	786	
\$1,080.00	\$540.00	ZEA		
\$2,700.00	\$540.00	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \		890 18 IN. (450 MM) PRECAST CONC EL AREN END
#20,730.00 #0.100.00	95.00	5 EA		870 118 IN. (450 MM) GROUP B FLARED END SEC
\$26.750.00	\$250.00	107 FT		CAST CUNCRETE DROP INLET 2 FT X 2 FT
\$15,888.00	\$48.00	331 LF		
\$26,865.00	\$27.00	-17 C66		800 118 IN CLASS III BEINEODOED CONODETE PIE
\$13,005.00	\$45.00	- CO		790 12 IN CLASS III REINFORCED CONCRETE DID
\$11,520.00	9300.00	7 700		750 18 IN. PIPE CULVERT GROUP B
\$7,28U.UU	00.00	20 EV		400 CURVED VANE GRTE AND FRAME PFT X 2 FT
47,000,00	00 089	91 CLIVD		320 HOCK LINING
\$5 750 00	\$1,150.00	5 EA		
\$213,779,72	\$6.20	34480.6 SQYD	3448	COL 48 ±/25
\$50,740.90	\$60.55	838 IONS		120 SP125C 70-29
92,928.UU	C/:+0	0140± 000		110 BP-3 64-22
	\$1.7E	1248 CHYD	<u> </u>	UNICEASS S EACAVAIION
Total	Unit Price	ily Junits	DIG QUALITIES OFFIES	SEC 9 EVENTATION
		1 1-11	Bid Olivan	Item Number Item Description

VE Proposal

	_																						
	10401	เอเล	\$3.348.75	¢51 104 00	431,104.KU	\$214,864.72	\$3.450.00	\$6,672,00	00,270,00	\$6,120.00	\$8 100 00	\$	\$11,826.00	\$8 112 DO	00.21.1	\$15,500.00	\$1,620.00	000	90.00	\$37.40 \$1,064,628,40		1	SC 707 05
	I bit Drice Total	23 1	\$4.75	\$60 55	0000	\$6.20	\$1,150.00	\$80.00	00000	9300.00	\$45.00	₩ 01 00 1	\$27.UU	\$48.00	0000	9420.UU	\$540.00	\$540 DO	00.01	\$37.40		. L	5145
	Bid Quantity Il Inite	20110	UND COV	844 TONS	2/10/0	34033.0 SUYD	3 EA	83.4 CUYD	17 EA	2	180 LF	138 I E	1700	169 LF	ROET	7	3 EA	OFA	2,000	28,400 SUYD		74	
	Bid Quan	2			270	040													2	(07			
VE I TODOSAI	Item Number Item Description	60 CLASS 3 EXCAVATION	00 004 00	10 Dr -3 04-22	120 SP125C 70-22	160 DIDE COLLAD TVDF B	DOCK INTER	SZU FOCK LINING	400 CURVED VANE GRTE AND FRAME(2 FT X 2 FT)	O 148 IN PIDE O II VEDT COOLID P	200 40 IN C. 100 WENT GROUP B	1 SOLITZ IN. CLASS III REINFORCED CONCRETE PIP	ROOMS IN CLASS III DEINIEODOFF CONTRACTOR	PERSONAL IN PRINTURCED CONCRETE PIP	850 PHECAST CONCRETE DROP INLET 2 FT X 2 FT	870 18 IN (450 MM) GBOILD B EL ABEN FAIR OFO	A SOLIN (450 MM) SPECTO	OSULIO IN. (450 MM) PRECAST CONC FLARED END	1060 13 IN, ASPH CONC PAVE SP125C	MADOT DI IDOLIAGE DECAGE CONTRACTOR	INDEPO L LOUGHANE PRECASI CONCRETE	DROP INLET 2 FT X 2 FT	
	nem Numbe	φ 	*		12	16	2 8	35	40	75		2	Č		Ω Ω	87	Č	Ď.	100			xx1	

Total Savings

\$50,588.95

MEMORANDUM



Missouri Department of Transportation Construction & Materials District 7

TO:

Dave Ahlvers

State Construction & Materials Engineer

FROM:

Michael C. Middleton m.c.m.

District Construction & Materials Engineer

RECEIVED

JUL 3 1 2008

DATE:

July 30, 2008

Construction & Materials - ECR

SUBJECT:

Contract 071221-701

Job No. J7P0769 & J7O2146 Route 60, Barry County Value Engineering Proposal

Attached you will find three copies of a Value Engineering Proposal from APAC-Missouri, Inc. on the above referenced project for your review and signature. I recommend approval of this Value Engineering Proposal.

Rease return two copies to my attention, retaining the third copy for your records.

Thank you.

Burent

VALUE ENGINEERING CHECK SHEET

TYPE OF WORK (Check one that applies) Bridge/Structure/Footings X Drainage Structures (RCP, RCB, CMP's, ect.) TCP/MOT Paving (PCCP, ect.) Grading/MSE Walls Signal/Lighting/ITS Misc.

SUMMARY OF PROPOSAL (If needed, condense summary to a couple of lines)	
Modify pavement slope to reduce the number of drainage structures required.	

SCANNING OF DOCUMENT	
If the proposal is large, please mark or make note, which pages need to be scanned into there are special instructions, make note of them here.	he database. If
No need to scan plan sheets.	




NEOSHO PROJECT OFFICE COST SAVINGS INITIATIVE

#1 - Opportunity

	Report to work at closest maintenan	ce facility and commute to proje	ect from the Maintenan	ce facility. This is for active proj	ects.
	1) Fuel consumption from maintena	nce facility to project is cost eff	ective. The difference	in distance should not just be a	couple of miles shorter.
	c) Distance from resider	nce to project office office to middle of project ace to maintenance facility nticipated route of travel (Y/N)	Y/N (Get map u	Est. Savings per week Show Calc below sing http://maproom.missouri.edu/ - appr	oved MoDOT Link)
#2 - Oppo	ortunity				•
	Allowing more state equipment to be	driven home at night.		•	·
	1) Fuel consumption from residence	to project is cost effective. The	e difference in distance	e should not just be a couple of n	niles shorter.
	c) Distance from residen	office to middle of project	20.77 31.66 24.71	Est. Savings per week Show Calc below 34.75 mi./15 mpg=2.32 gal x 3 sing http://maproom.missouri.edu/ - appro	
Narrative:	Please provide brief narrative explain reported to the RE via email.	ing what time/ where you will be	e required to report to v	work. Any adjustments in weekly	,
	I will be at the Monett job site at 7:30	a.m. and leave the Monett Mai	nt. Building at 4:00 p.m	l.	
for any pur money, tha	L signed employee understands that the pose that violates MoDOT policy. The tt this program may be stopped at any cks the usage.	employee further understands	that this is a trial perio	d being conducted in an effort to	save MoDOT
Form Co	mpleted by Mike Copley		Date 7/3/200	В	
Approve Effective	d by <u>Steve Ca</u> Date for Approval Expires	mpbell	Date 7-3-08		
Ver	The fuel savings or Mr Copley. The bene day of increased in the below 11. of miles below 131.46 x 2 x 5 day =	inspection time.	- Y.C.		the per
	/wk 4.71 x2 x 4 day/wk + 31.				\$ 56 79/mo.





A: 1501 Malcolm Mosby Dr, Neosho, MO 64850-7798

डाय स	1: Start out going WEST on MALCOLM MOSBY DF BR N.	R toward MO-59 N/US-71 0.5 mi
FORTH 71	2: Turn RIGHT onto US-71 BR N/MO-59 N.	0.6 mi
\Leftrightarrow	3: Turn RIGHT onto US-60/MO-59.	5.1 mi
(4: Turn RIGHT onto MO-86.	7.1 mi
\Leftrightarrow	5: Turn LEFT onto MO-M.	3.0 mi
(4)	6: Turn RIGHT onto US-60.	15.3 mi
(7: Turn RIGHT onto S KYLER ST.	0.0 mi
END	8: End at E Us Highway 60 & S Kyler St Monett, MO	65708
	Estimated Time: 38 minutes Estimated [Distance: 31.66 miles


Total Time: 38 minutes Total Distance: 31.66 miles

×

B:

All rights reserved. Use subject to License/Copyright Map Legend
Directions and maps are informational only. We make no warranties on the accuracy of their content, road conditions or
route usability or expeditiousness. You assume all risk of use. MapQuest and its suppliers shall not be liable to you for
any loss or delay resulting from your use of MapQuest. Your use of MapQuest means you agree to our Terms of Use





A: 22203 Beech Rd, Granby, MO 64844-8080

FIART	1: Start out going WEST on BEECH RD toward PEPSIN RD.	0.2 mi
	2: Turn LEFT onto MO-E.	2.0 mi
	3: Turn LEFT onto MO-J.	9.4 mi
③	4: Turn RIGHT onto MO-37/MAIN ST. Continue to follow MO-37.	5.7 mi
\Leftrightarrow	5: Turn RIGHT onto MO-97/FOR() ST. Continue to follow MO-97.	2.1 mi
(6: Turn LEFT onto US-60.	5.3 mi
(7: Turn RIGHT onto S KYLER ST.	0.0 mi
END.	8: End at E Us Highway 60 & S Kyler St Monett, MO 65708	The medical special coloring control of the control of the end of
	Estimated Time: 34 minutes Estimated Distance: 24.71 miles	THE STATE OF THE S
E Us Hi	ghway 60 & S Kyler St. Monett. MO 65708	The street of the state of the


way ou a 5 kyler St, Worlett, WO 65/08

Total Time: 34 minutes Total Distance: 24.71 miles



All rights reserved. Use subject to License/Copyright Map Legend
Directions and maps are informational only. We make no warranties on the accuracy of their content, road conditions or
route usability or expeditiousness. You assume all risk of use. MapQuest and its suppliers shall not be liable to you for
any loss or delay resulting from your use of MapQuest. Your use of MapQuest means you agree to our Terms of Use





Total Time: 30 minutes Total Distance: 20.77 miles

Estimated Distance: 20.77 miles



All rights reserved. Use subject to License/Copyright Map Legend
Directions and maps are informational only. We make no warranties on the accuracy of their content, road conditions or
route usability or expeditiousness. You assume all risk of use. MapQuest and its suppliers shall not be liable to you for
any loss or delay resulting from your use of MapQuest. Your use of MapQuest means you agree to our Terms of Use

Estimated Time: 30 minutes

B: 22203 Beech Rd, Granby, MO 64844-8080