

Additional Comments:

**** Portion Below This Line To Be Filled Out by MoDOT ****

Comments: *Appears to be an acceptable proposal. Substitution has already been approved by Central Office.*

Gayle Adams
Submitted By Resident Engineer

11/30/09
Date

Comments: *I concur with resident engineer.*

- Approval Recommended
- Rejection Recommended

Matthew C. Liles
District Engineer

12/10/09
Date

Comments:

NOT FEDERAL OVERSIGHT

- Approval Recommended
- Rejection Recommended

Federal Highway Administration
Required for FHWA Full Oversight Projects

Date

Comments:

- Approval
- Rejection

David A. Cooper (DAB-)
State Construction and Materials Engineer

1-6-10
Date



EMERY SAPP & SONS, INC.

609 Broadway, Suite 260
Kansas City, MO 64105
O: 816.221.3500
F: 816.421.9333

2602 N. Stadium Blvd.
Columbia, MO 65202
O: 573.445.8331
F: 573.445.0266

November 11, 2009

Mr. Gayle Davis R.E.
Missouri Dept. of Transportation
251 SW Outer Road
Branson, MO 65616

**RE: Value Engineering #3
Rte.H, Greene County
Job No J8P0605B**

Mr. Davis:

Attached is the value engineering proposal that our Subcontractor, Columbia Curb & Gutter would like to propose. They are requesting that they be allowed to use # 8 deformed epoxy reinforcing steel as an equal alternative for 1" smooth round dowels as detailed in standard plan 617.10.

If you have any questions or need any additional information please don't hesitate to call.

Sincerely,

Emery Sapp & Sons, Inc.

Josh Doerhoff

Contract ID: 090626-802

Fed St/Prj Nbr: FAF-65-2(64)

Status: Active

Primary PCN: J8P0605B

District: 08 OrgCode: BCD

Progress Sched: _____

Variance Pct: .00

Desc: J8P0605B, D, E - ROUTE 65 - GREENE COUNTY

Bid Days: 740 Bid Amt: \$26,943,391.77

Time Charges: COMPLETION DATE

Contract Type: Construction Project Above \$500,000

Funding

Federal

State/Province

Both

Fed Oversight

Local Oversight

Work Type: NEW CONSTRUCTION

Proposal Fund Type: _____

Spec Yr: 1996

Unit System: English

Suppl Spec Bk Yr: 1996

Alt ID: _____

VALUE ENGINEERING CHECK SHEET

TYPE OF WORK

(Check one that applies)

- Bridge/Structure/Footings
- Drainage Structures (RCP, RCB, CMP's, ect.)
- TCP/MOT
- Paving (PCCP, ect.)
- Grading/MSE Walls
- Signal/Lighting/ITS
- Misc. _____

SUMMARY OF PROPOSAL

(If needed, condense summary to a couple of lines)

_____ Use #8 deformed reinforcing steel in lieu of 1-inch smooth dowels for permanent concrete traffic barrier. _____

SCANNING OF DOCUMENT

If the proposal is large, please mark or make note, which pages need to be scanned into the database. If there are special instructions, make note of them here.

_____ Scan entire document.
